

**Six Month Inspection Report
Pleasantville School District Board of Education**

Building Name/Number

| | |
|---|--|
| Decatur Avenue Early Childhood Development Center | |
|---|--|

Building Location

| | |
|---------------------------------------|--|
| 115 Decatur Avenue, Pleasantville, NJ | |
|---------------------------------------|--|

| Homogeneous ID# | Material | Location | Material Cond. | | | Total Amt. | Damaged Amt. | Friable | Re |
|-----------------|--|---|----------------|----|-----|------------|--------------|---------|--|
| | | | TYP | DC | PDC | | | | |
| 01 | Window Caulk | Throughout Building | M | ND | PD | 950 LF | 0 | N | O&M |
| 02 | Aircell Pipe Wrap | 1 st , 2 nd , and 3 rd Floor Above Ceiling | T | ND | PD | 1,653 LF | 0 | Y | Above ce and baser Approxin was remo summer c paperwor |
| 03 | Elbows Associated with Aircell Pipe Wrap | 1 st , 2 nd , and 3 rd Floor Above Ceiling | T | ND | PD | 70 LF | 0 | Y | Approxin from the 2012. Sec O&M |

*Refers to Material Type and Damage Categories

| | | | |
|---------------------|---------------------|------------------------------------|-------------------------|
| T-Material Type As: | DC-Damage Condition | PD-Potential Damage Categories | **Response Action |
| S - Surfacing | N - No Damage | NPD - No Potential Damage | Repair |
| M - Miscellaneous | D - Damage | PD - Potential Damage | Remove |
| T - Thermal System | SD - Significant | PSD - Potential Significant Damage | Operation & Maintenance |
| | | | Encapsulate |

Cathy Ledden
Signature of Person Completing Report

Asbestos Inspector - ACC # 11
Title of Person Completing Report

Six Month Inspection Report Pleasantville School District Board of Education

Building Name/Number

| | |
|---|--|
| Decatur Avenue Early Childhood Development Center | |
|---|--|

Building Location

| | |
|---------------------------------------|--|
| 115 Decatur Avenue, Pleasantville, NJ | |
|---------------------------------------|--|

| Homogeneous ID# | Material | Location | Material Cond. | | | Total Amt. | Damaged Amt. | Friable | Re |
|-----------------|----------------------------------|---|----------------|----|-----|------------|--------------|---------|---|
| | | | TYP | DC | PDC | | | | |
| 04 | 12"x12" Various Color Floor Tile | <u>1st Floor (Basement):</u> 1, 2, 3, 4, cafeteria, and storerooms. <u>2nd Floor:</u> 5, 6, 7, 8, teachers lounge, nurse, offices <u>3rd Floor:</u> 9, 10, 11, 12, 13, main office (carpeted), offices (carpeted) | M | ND | PD | 11,118 SF | 0 | N | O&M Normal Approximately removed August 6, 2013 for more |
| 05 | Transite Panels Over Windows | Throughout Building | M | ND | NPD | 390 SF | 0 | N | O&M |

Note: All classroom numbers have changed, and the new numbers are reflected on this survey.

*Refers to Material Type and Damage Categories

| | | | |
|---------------------|---------------------|------------------------------------|-------------------------------------|
| T-Material Type As: | DC-Damage Condition | PD-Potential Damage Categories | **Response Action |
| S - Surfacing | N - No Damage | NPD - No Potential Damage | Repair |
| M - Miscellaneous | D - Damage | PD - Potential Damage | Remove |
| T - Thermal System | SD - Significant | PSD - Potential Significant Damage | Operation & Maintenance Encapsulate |

Cathy Ledden
Signature of Person Completing Report

Asbestos Inspector - ACC # 11
Title of Person Completing Report