

**Three Year Re-Inspection  
Pleasantville School District Board of Education**

**Building Name/Number**

South Main Street School	
--------------------------	--

**Building Location**

701 South Main Street, Pleasantville, NJ	
--	--

Homogeneous ID#	Material	Location	Material Cond.			Total Amt.	Damaged Amt.	Friable	Response Action/Notes
			TYP	DC	PDC				
01	Transite Over Windows	Throughout Building 1970	M	ND	NPD	720 SF	0 SF	N	O&M
02	Slate Window Sills	Throughout Building 1970	M	ND	NPD	750 SF	0 SF	N	O&M
03	Boiler Burners (Assumed)	Boiler Room	T	ND	NPD	10 SF	0 SF	N	O&M
05	Hot Water Heater Insulation (Assumed)	Boiler Room	T	ND	NPD	100 SF	0 SF	Y	O&M
06	Fire Doors (Assumed)	Boiler Room and Stage Area	M	ND	NPD	60 SF	0 SF	Y	O&M
07	12x12 Various Color Floor Tile (Assumed)	Throughout Building 1970 and 1991	M	ND	PD	27,408 SF	0 SF	N	-2400SF of Floor Tile was removed in the Library by Pernaco Aug/2017. - Floor tile still exists under the book cases within the Library. -350SF of Floor Tile was removed in the Library Office by Cape Environmental Services July/2017.

\*Refers to Material Type and Damage Categories

T-Material Type As:	DC-Damage Condition	PD-Potential Damage Categories	**Response Action
S - Surfacing	N - No Damage	NPD - No Potential Damage	Repair
M - Miscellaneous	D - Damage	PD - Potential Damage	Remove
T - Thermal System	SD - Significant	PSD - Potential Significant Damage	Operation & Maintenance
			Encapsulate

*Cathy Ladden*

Signature of Person Completing Report

Title of Person Completing Report

Asbestos Inspector - ACC # 0317-6-014

**Three Year Re-Inspection  
Pleasantville School District Board of Education**

Note: During the week of July 1, 2014, 589 SF of floor tile and mastic was removed from under the HVAC units throughout the school. This work was conducted by abatetech, due to the replacement of the HVAC units. For additional info, please see paper work stored in the main office.

\*Refers to Material Type and Damage Categories

<u>T-Material Type As:</u>	<u>DC-Damage Condition</u>	<u>PD-Potential Damage Categories</u>	<u>**Response Action</u>
S - Surfacing	N - No Damage	NPD - No Potential Damage	Repair
M - Miscellaneous	D - Damage	PD - Potential Damage	Remove
T - Thermal System	SD - Significant	PSD - Potential Significant Damage	Operation & Maintenance Encapsulate

*Cathy Ladden*

Signature of Person Completing Report

Title of Person Completing Report

Asbestos Inspector - ACC # 0317-6-014